


# MAJOR SITE PLAN

# 4 SEASONS SITE AND DEMO, INC.

## CITY OF WILMINGTON, NORTH CAROLINA


### GENERAL NOTES

1. THE PROPERTY DELINEATED HEREON IS LOCATED IN THE CITY OF WILMINGTON AND IDENTIFIED ON NEW HANOVER COUNTY GIS AS PARID: R07000-002-007-000.
2. THE PERMITTEE WILL BE RESPONSIBLE FOR THE MAINTENANCE OF STORM WATER DETENTION/DRAINAGE FACILITIES AND RESPECTIVE EASEMENTS.
3. BOUNDARY AND TOPOGRAPHIC DATA SHOWN HEREON IS TAKEN FROM A TOPOGRAPHIC SURVEY PREPARED BY ROBERT G. SESSOMS, PLS, P.C. DATED APRIL 23, 2013 EXCEPT FOR SOUTHWEST CORNER RE-SURVEYED MAY 28, 2013. VERTICAL DATUM OF SURVEY IS NAVD 88. HORIZONTAL DATUM OF SURVEY IS NAVD88.
4. EROSION AND SEDIMENT CONTROL STANDARDS SHALL BE PROVIDED IN ACCORDANCE WITH THE NEW HANOVER COUNTY SOIL EROSION AND SEDIMENT CONTROL ORDINANCE.
5. THE APPROVAL OF THESE PLANS SHALL IN NO WAY RELIEVE THE DEVELOPER OR HIS AGENT OF ANY LEGAL RESPONSIBILITY WHICH MAY BE REQUIRED BY THE CITY OF WILMINGTON.
6. THE APPROVAL OF THESE PLANS SHALL NOT RELIEVE THE OWNER/DEVELOPER OF COMPLYING WITH OTHER APPLICABLE LOCAL, STATE AND FEDERAL REQUIREMENTS.
7. THE CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATION OF ALL UNDERGROUND FACILITIES PRIOR TO THE CONSTRUCTION INCLUDING TEST HOLES TO PHYSICALLY LOCATE UNDERGROUND UTILITIES AS NECESSARY. RESULTS OF TEST PITS SHALL BE PROVIDED TO THE ENGINEER FOR CONFORMATION PRIOR TO CONSTRUCTION.
8. THESE PLANS MAKE NO REPRESENTATION AS TO SUBSURFACE CONDITIONS AND THE PRESENCE OF SUBSURFACE WATER OR THE NEED FOR SUBSURFACE DRAINAGE FACILITIES.
9. THE HORIZONTAL AND VERTICAL LOCATIONS OF ALL EXISTING UTILITIES, AS SHOWN HEREON, ARE APPROXIMATE ONLY. NO GUARANTEE IS HEREIN MADE OR IMPLIED THAT ALL EXISTING UNDERGROUND UTILITIES ARE SHOWN. IT SHALL BE THE CONTRACTOR'S AND/OR THE OWNER'S RESPONSIBILITY TO CONTACT UTILITY COMPANIES AND TO VERIFY THE TYPE, SIZE, AND LOCATION OF ALL EXISTING UTILITIES PRIOR TO STARTING THE WORK. ANY DISCREPANCIES IN OR FROM THE INFORMATION SHOWN HEREON SHALL BE REPORTED TO URBAN, LTD. PRIOR TO COMMENCING CONSTRUCTION.
10. ALL WORK MUST COMPLY WITH NORTH CAROLINA STATE BUILDING AND HANDICAPPED ACCESSIBILITY COD VOL. 1C.
11. PUBLIC UTILITIES (WATER AND SANITARY SEWER) SHALL BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS AND SPECIFICATIONS OF THE CAPE FEAR PUBLIC UTILITY AUTHORITY.
12. ALL UTILITIES, BOTH PUBLIC AND PRIVATE, SHALL BE UNDERGROUND.
13. PROJECT SITE DRAINS TO THE CAPE FEAR RIVER, WHICH HAS A WATER CLASSIFICATION OF C-Sw, STREAM INDEX NO. 18-(63) PER NCDENR DWQ NORTH CAROLINA WATERBODIES.
14. THE PROPOSED USE IS NON-RESIDENTIAL.
15. THERE ARE NO WETLANDS ON SITE.
16. THIS PROPERTY IS LOCATED IN ZONE X, AREAS DETERMINED TO BE OUTSIDE THE 0.2% ANNUAL CHANCE FLOODPLAIN, FIRM COMMUNITY PANEL MAP #3720313800J, DATED APRIL 3, 2006.
17. THE PROPERTY IS NOT LOCATED IN A SPECIAL HIGHWAY OVERLAY DISTRICT, THE DAWSON-WOOSTER CORRIDOR, WRIGHTSVILLE AVENUE CORRIDOR, OR SOUTH 17TH STREET/INDEPENDENCE BOULEVARD CORRIDOR.
18. THE PROPERTY MAY BE LOCATED WITHIN A CONSERVATION OVERLAY DISTRICT (COD). IF THE CITY DETERMINES PROPERTY IS LOCATED WITHIN A COD, THEN CONSERVATION RESOURCES AND ITS ASSOCIATED SETBACKS WILL BE PROTECTED IN ACCORDANCE TO THE CITY OF WILMINGTON LAND DEVELOPMENT CODE.
19. SOLID WASTE DISPOSAL WILL BE PROVIDED BY DUMPSTERS.
20. PRIOR TO ANY CLEARING, GRADING OR CONSTRUCTION ACTIVITY, TREE PROTECTION FENCING SHALL BE INSTALLED AROUND PROTECTED TREES OR GROVES OF TREES, NO CONSTRUCTION WORKERS, TOOLS, MATERIALS, OR VEHICLES ARE PERMITTED WITHIN THE TREE PROTECTION FENCING.
21. ANY TREES AND/OR AREAS DESIGNATED TO BE PROTECTED MUST BE PROPERLY BARRICADED WITH FENCING AND PROTECTED THROUGHOUT CONSTRUCTION TO INSURE THAT NO CLEARING, GRADING OR STAGING OF MATERIAL WILL OCCUR IN THOSE AREAS.
22. NO EQUIPMENT IS ALLOWED ON SITE UNTIL ALL TREE PROTECTION FENCING AND SILT FENCING IS INSTALLED AND APPROVED. PROTECTIVE FENCING IS TO BE MAINTAINED THROUGHOUT THE DURATION OF THE PROJECT AND CONTRACTORS SHALL RECEIVE ADEQUATE INSTRUCTION ON TREE PROTECTION METHODS.
23. ALL PARKING STALL MARKINGS AND LANE ARROWS WITHIN THE PARKING AREAS SHALL BE WHITE.
24. ALL TRAFFIC CONTROL SIGNS AND MARKINGS OFF THE RIGHT-OF-WAY ARE TO BE MAINTAINED BY THE PROPERTY OWNER.
25. TACTILE WARNING MATS WILL BE INSTALLED ON ALL WHEELCHAIR RAMPS.
26. CONTRACTOR SHALL MAINTAIN ALL-WEATHER ACCESS FOR EMERGENCY VEHICLES AT ALL TIMES DURING CONSTRUCTION.



VICINITY MAP

SCALE: 1"=1000'



**OWNER/ DEVELOPER**  
**4 SEASONS SITE AND DEMO, INC.**  
 P.O. BOX 15590  
 WILMINGTON, NC 28408  
 910-612-2650

### SHEET INDEX

1. COVER SHEET
2. MISCELLANEOUS NOTES AND DETAILS
3. EXISTING CONDITIONS AND SITE INVENTORY PLAN
4. SITE, GRADING AND DRAINAGE PLAN
5. EROSION CONTROL PHASE 1 PLAN
6. EROSION CONTROL PHASE 2 PLAN
7. EROSION CONTROL DETAILS & NARRATIVE
8. SWM PRE DEVELOPMENT DRAINAGE DIVIDE
9. SWM POST DEVELOPMENT DRAINAGE DIVIDE
10. STORMWATER DETAILS AND CALCULATIONS
11. LANDSCAPE PLAN
12. LANDSCAPE DETAILS

For each open utility cut of City streets, a \$325 permit shall be required from the City prior to occupancy and/or project acceptance.

Approved Construction Plan	
Name	Date
Planning _____	_____
Traffic _____	_____
Fire _____	_____

<b>STORMWATER MANAGEMENT PLAN</b>	
<b>APPROVED</b>	
CITY OF WILMINGTON	
ENGINEERING DEPARTMENT	
DATE _____	PERMIT # _____
SIGNED _____	

PLANDATE	No.	DATE	DESCRIPTION
06-28-13			
10-04-13			
04-11-14			
04-11-14	2	04-04-14	WAC EROSION CONTROL COMMENTS
	1	10-04-13	WAC EROSION CONTROL COMMENTS


**C. LAWRENCE NEEDEN, JR., P.E.**  
 6217 Head Road  
 Wilmington, NC 28409  
 Tel: 910.520.1835  
 lsneeden@coastalstormwater.com



**COVER SHEET**  
**4 SEASONS SITE AND DEMO, INC.**  
 CITY OF WILMINGTON  
 NEW HANOVER COUNTY, NORTH CAROLINA  
 SCALE: 1"=50'  
 DATE: May, 2013

SHEET  
 1  
 OF  
 12  
 FILE No.  
 13002






LINE TABLE

LINE	BEARING	LENGTH
L1	S37°03'28"E	41.32
L2	S36°04'31"E	44.49
L3	S34°48'15"E	45.63
L4	S32°31'54"E	46.22
L5	S30°53'57"E	47.16
L6	S28°34'30"E	46.84
L7	S28°39'49"E	47.92
L8	S27°54'01"E	31.22
L9	S27°54'01"E	65.50
L10	S27°35'41"E	48.53
L11	S27°33'04"E	59.52

**SITE INVENTORY NOTES:**

- PREPARER OF THE PLAN: C. LAWRENCE SNEEDEN, JR., P.E.
- APPLICANT NAME: 4 SEASONS SITE AND DEMO, INC.
- SITE ADDRESS OF THE DEVELOPMENT: 4004 RIVER ROAD
- PROPERTY OWNER: 4 SEASONS SITE AND DEMO, INC.
- DEVELOPER: 4 SEASONS SITE AND DEMO, INC.
- PROPERTY BOUNDARY: SEE PLAN  
TAX PARCEL INFORMATION: R07000-002-007-000
- PROPERTY ZONING: LI
- ADJACENT PROPERTY OWNER INFORMATION: SEE PLAN
- VICINITY MAP: SEE COVER SHEET
- TOPOGRAPHY: SEE PLAN
- 100-YEAR FLOOD BOUNDARY: AE 9 and X (SEE PLAN)
- EXISTING DITCHES, CREEKS, AND STREAMS: SEE PLAN
- SOIL: Bp - BORROW PITS, Be - BAYMEADE FINE SAND AND Kr - KUREB SAND
- CAMA AEC: N/A
- CAMA LAND CLASSIFICATION: URBAN and CONSERVATION
- CONSERVATION RESOURCES: None  
AND ASSOCIATED SETBACKS: N/A
- HISTORIC OR ARCHAEOLOGICAL SITE: N/A
- CEMETERIES, BURIAL SITES/GROUNDS: N/A
- FORESTED AREAS, HABITAT, AND DOMINANT SPECIES: N/A
- WETLANDS: None
- PROTECTED SPECIES OR HABITAT: N/A
- EXISTING OR PROPOSED THOROUGHFARES, BIKE ROUTES, PEDESTRIAN SIDEWALKS OR TRAILS AND TRANSIT FACILITIES: SEE PLAN
- NO EXISTING TREES ON SITE




<b>Approved Construction Plan</b>		<b>STORMWATER MANAGEMENT PLAN APPROVED</b>	
Name _____	Date _____	CITY OF WILMINGTON ENGINEERING DEPARTMENT	
Planning _____	Traffic _____	DATE _____	PERMIT # _____
Fire _____		SIGNED _____	

For any open utility cut of City streets, a \$325 permit shall be required from the City prior to occupancy and/or project acceptance.


<p>EXISTING CONDITIONS AND SITE INVENTORY PLAN</p> <p><b>4 SEASONS SITE AND DEMO, INC.</b></p> <p>CITY OF WILMINGTON</p> <p>NEW HANOVER COUNTY, NORTH CAROLINA</p> <p>SCALE: 1"=40'      DATE: May, 2013</p>	<p style="text-align: center;"><b>C. LAWRENCE SNEEDEN, JR., P.E.</b></p> <p style="text-align: center;">6217 Head Road Wilmington, NC 28409 Tel. 910.520.1835 lsneeden@coastalstormwater.com</p> <div style="text-align: center;"> </div> <p style="text-align: center;">SHEET 3 OF 12 FILE No. 13002</p>
--	---






LINE	BEARING	LENGTH
L1	S37°03'28"E	41.32
L2	S36°04'31"E	44.49
L3	S34°48'15"E	45.63
L4	S32°31'54"E	46.22
L5	S30°53'57"E	47.16
L6	S29°34'30"E	46.84
L7	S28°39'49"E	47.92
L8	S27°54'01"E	31.22
L9	S27°54'01"E	65.50
L10	S27°35'41"E	48.53
L11	S27°33'04"E	59.52

FOR EROSION CONTROL PURPOSES ONLY




PLANDATE	NO.	DATE	DESCRIPTION	REVISIONS
06-28-13				
10-04-13				
04-11-14				
	1	10-04-13	MHC EROSION CONTROL COMMENTS	

**C. LAWRENCE SNEEDEN, JR., P.E.**  
 6217 Head Road  
 Wilmington, NC 28409  
 Tel. 910.520.1835  
 lsneedeh@coastalstormwater.com




EROSION CONTROL PHASE I PLAN  
**4 SEASONS SITE AND DEMO, INC.**  
 CITY OF WILMINGTON  
 NEW HANOVER COUNTY, NORTH CAROLINA  
 SCALE: 1"=40' DATE: May, 2013  
 C.I. = 1'

SHEET  
 5  
 OF  
 12  
 FILE No.  
 13002



LINE	BEARING	LENGTH
L1	S37°03'28"E	41.32
L2	S36°04'31"E	44.49
L3	S34°48'15"E	45.63
L4	S32°31'54"E	46.22
L5	S30°53'57"E	47.16
L6	S29°34'30"E	46.84
L7	S28°39'49"E	47.92
L8	S27°54'01"E	31.22
L9	S27°54'01"E	65.50
L10	S27°35'41"E	48.53
L11	S27°33'04"E	59.52



PLAN DATE	DESCRIPTION
06-28-13	
10-04-13	
04-11-14	
10-24-13	INC. EROSION CONTROL COMMENTS
	DATE
	REVISIONS

**C. LAWRENCE SNEEDEN, JR., P.E.**  
 6217 Head Road  
 Wilmington, NC 28409  
 Tel. 910.520.1835  
 lsneeden@coastalstormwater.com



EROSION CONTROL PHASE 2 PLAN  
**4 SEASONS SITE AND DEMO, INC.**  
 CITY OF WILMINGTON  
 NEW HANOVER COUNTY, NORTH CAROLINA  
 SCALE: 1"=40'  
 DATE: May, 2013

SHEET  
 6  
 OF  
 12  
 FILE No.  
 13002

FOR EROSION CONTROL PURPOSES ONLY

**PROJECT DESCRIPTION**

The purpose of this project consists of clearing, grading, and construction of a building, asphalt and gravel parking and access, gravel storage area and a stormwater management system. The site consists of one (1) tract totaling 5.00 acres in New Hanover County, North Carolina. Approximately 5.00 acres will be disturbed on this site.

**EXISTING SITE CONDITIONS**

The site consists of sandy soils (Baymeade Fine Sand and Kureb sand) as well as Borrow Pits with well drained soils. All sediment control measures are placed to utilize the existing condition of the land to minimize sediment runoff.

**ADJACENT PROPERTY**

The site is bounded by River Road to the northeast; an access easement and industrial uses to the west and industrial uses to the north and south.

**OFF-SITE AREAS**

Topsail must be stripped from graded areas and stockpiled for use in final grading and permanent stabilization. The stockpiles may have to be kept off site to stay clear of all construction activity. The stockpile shall be stabilized with temporary vegetation to prevent soil loss and sediment transport from the stockpile itself until needed. Prior to land-disturbing activities, it may become necessary for the contractor to submit a supplementary E&S plan to the owner covering the off-site stockpile area which would have to be approved by the plan approving authority before any off-site activity commences. Any off-site area utilized requires a valid grading permit.

**PERMITS**

Prior to initiation grading or other on-site activities on any portion of this lot or parcel, all associated permits required by Federal, State and local laws and regulations shall be obtained and evidence of such permits submitted to the County. The approval of an erosion and sediment control permit shall not relieve the owner or applicant of any applicable local, State or Federal permit requirements.

**SOILS**

The project area consists of Borrow Pits (Bp), Baymeade Fine Sand (Be) and Kureb Sand (Kr). Both soil types are nearly level, poorly drained soil. Typically, Be surface layer is dark gray fine sand 3 inches thick. The subsurface layer is fine sand 33 inches thick. The subsoil is 22 inches thick. It is strong brown fine sandy loam in the upper part and strong brown loamy fine sand in the lower part. The underlying layer, to a depth of 78 inches, is mottled white and very pale brown fine sand in the upper part and very pale brown fine sand and loamy fine sand in the lower part. Typically, Kr surface layer is dark gray and 3 inches thick. The subsurface layer is light gray sand 23 inches thick. The underlying layer, to a depth of 89 inches, is brownish yellow sand in the upper part and pale brown sand in the lower part.

**EROSION AND SEDIMENT CONTROL MEASURES**

Unless otherwise indicated, all vegetative and structural erosion and sediment control practices shall be constructed and maintained according to the New Hanover County Erosion and Sediment Control Ordinance and the North Carolina Erosion and Sediment Control Planning and Design Manual.

**STRUCTURAL PRACTICES**

- Silt Fence Barrier - 6.62**  
Silt fence will be installed in phase I & II of the E&S plan.
- Temporary Construction Entrance - 6.06**  
A temporary construction entrance with a wash rack shall be installed. During muddy conditions, drivers of construction vehicles will be required to wash their wheels before entering the local roadways.
- Storm Drain Inlet Protection - 6.51**  
All storm sewer inlets shall be protected during construction. Sediment-laden water shall be filtered before entering the storm sewer inlets.
- Temporary Sediment Trap - 6.60**  
A temporary ponding basin to detain sediment-laden runoff and trap the sediment to protect receiving streams, lakes, drainage systems, and protect adjacent property.

**VEGETATIVE PRACTICES**

- Topsailing from Phase I (Stockpile) - 6.04**  
Topsail will be stripped from areas to be graded and stockpiled for later use.
- Temporary Seeding - 6.10.1**  
All denuded areas, which will be left dormant for extended periods of time, shall be seeded with fast germinating temporary vegetation immediately following grading. Selection of the seed mixture will depend on the time of year it is applied.
- Erosion Control Blanket - 3.36 or Mulch - 3.35**  
Erosion control blankets will be installed over fill slopes, which have been brought to final grade and have been seeded to protect the slopes from rill and gully erosion and to allow seed to germinate properly. Mulch (straw or fiber) will be used on relatively flat areas and will be applied as a second step in the seeding operation.

**SEDIMENT CONTROL PROGRAM (PHASE ONE)**

The Phase One Erosion Control Plan is intended to establish entrances and perimeter control measures, which include Silt Fence (SF), Stone Construction Entrance (CE), and other controls specified on the plans. All erosion and sediment control measures are to comply with all applicable Federal, State, and local regulations.

- Pre-construction meeting with developer, contractor and New Hanover County Engineering.
- Install temporary construction entrances with wash racks. Mud and debris shall be washed from all construction equipment exiting the site. Any dirt carried onto public roadways shall be cleaned at the end of each day by sweeping and scraping before flushing.
- Install controls in the form of Silt Fence as shown on the E&S Phase One plan. Seed and mulch all earthen controls.
- Install temporary sediment traps.
- Upon completion of the installation of the temporary diversions and perimeter controls, the contractor can then clear the site to the limits shown on the E&S Plans.
- Commence construction of storm drain collection system and begin grading of the site. Contractor shall evaluate site to determine extensive cut and fill areas and shall work these areas to minimize from Phase II the extent of heavy equipment work. Contractor shall strive to bring areas to grade and to stabilize these disturbed areas prior to beginning work in another area.
- Temporary soil stabilization shall be applied within seven (7) calendar days to denuded areas that may not be at final grade.
- All slopes shall be seeded and stabilized within 21 days of construction.
- More stringent measures shall be used to halt erosion if those shown on plan are not effective.

**SEDIMENT CONTROL PROGRAM (PHASE TWO)**

The Phase Two Sediment Measures are intended to provide controls during the final stages of improvements. It is anticipated that Phase One Controls will remain in place until their removal is required to construct the proposed improvements.

- Once site grading is brought near to final grade and storm drainage system construction, the remaining Inlet Protection Measures shall be installed.
- Fill slopes shall be left in a roughened condition to reduce sheet and rill erosion of the slopes. The contractor shall redirect concentrated flow away from the fill slopes by installing earth berms and outletting the runoff to a stabilized outlet or sediment trapping device.
- In pavement areas, place the aggregate base on the finished subgrade at the earliest possible time. Paving shall begin at the earliest possible time in order to stabilize the site.
- With the completion of all land disturbing and construction activities and permanent ground stabilization completed the remaining erosion and sediment controls may be removed.

**PERMANENT STABILIZATION**

All areas disturbed by construction shall be stabilized with permanent seeding immediately following finished grading. Erosion control blankets will be installed over fill slopes, which have been brought to final grade and have been seeded to protect the slopes from rill and gully erosion and to allow seed to germinate properly. Mulch (straw or fiber) will be used on relatively flat areas. In all seeding operations, seed, fertilizer and lime will be applied prior to mulching.

**STORMWATER MANAGEMENT**

See Stormwater Narrative this sheet.

**MAINTENANCE**

The following is a program of maintenance for the mechanical controls specified in this narrative and on the plan:

- The site superintendent or his representative shall conduct a visual inspection of all mechanical controls and newly stabilized areas (i.e. seeded or sodded areas) on a daily basis (especially after a heavy rainfall) to insure that all controls are in place and that none have been damaged. Any damaged control shall be repaired prior to the end of the work day to include reseeding or resodding if necessary.
- All points of egress will have construction entrances that will be periodically top-dressed with an additional 2 inches of #4 stone to maintain proper depth. They will be maintained in a condition to prevent mud or sediment from leaving the site. Immediately remove objectionable material spilled, washed or tracked onto the construction entrance or roadways.
- All silt trapping facilities shall be cleaned out at 50% trap capacity and sediment shall be disposed of by spreading on site (or hauling away if not suitable).
- All seeded areas will be fertilized, reseeded as necessary and mulched according to specifications to maintain a vigorous, dense vegetative cover. All slopes will be stabilized within 21 calendar days. All other area will be stabilized within 15 working days.
- After all construction operations have ended, and all disturbed areas are stabilized, mechanical sediment controls shall be removed and the ground shall be restored, including establishment of vegetation to its natural or proposed condition.

**LAND CONSERVATION NOTES:**

- No disturbed area will remain denuded for more than 7 calendar days unless otherwise authorized by the director or his agent.
- All erosion and sediment control measures are to be placed prior to or as the first step in grading. First areas to be cleared are to be those required for the perimeter controls.
- All storm sewer lines not in the streets are to be mulched and seeded within 5 days after backfill. No more than 500 feet are to be open at any one time.
- All temporary earth berms, diversions and sediment control dams are to be mulched and seeded for temporary vegetative cover immediately after grading. Straw or hay mulch is required. The same applies to all soil stockpiles.
- During construction, all storm sewer inlets shall be protected by inlet protection devices, and maintained/ modified as required by construction progress.
- Any disturbed area not covered by note #1 above and not paved, sodded or built upon by November 1st or disturbed after that date is to be mulched with hay or straw mulch at the rate of two tons per acre and over-seeded no later than March 15th.
- At the completion of construction project, all temporary sediment and erosion controls shall be removed and all disturbed areas shall be stabilized.

**MAINTENANCE PLAN**

- All erosion and sediment control measures will be checked for stability and operation following every runoff-producing rainfall, but in no case, less than once every week and within 24 hours of every half inch rainfall.
- All points of egress will have construction entrances that will be periodically top-dressed with an additional 2 inches of #4 stone to maintain proper depth. They will be maintained in a condition to prevent mud or sediment from leaving the site. Immediately remove objectionable material spilled, washed or tracked onto the construction entrance or roadways.
- Sediment will be removed from hardware cloth and gravel inlet protection, block and gravel inlet protection when the designed storage capacity has been half filled with sediment. Rock will be cleaned or replaced when the sediment pool no longer drains as designed. Debris will be removed from the rock and hardware cloth to allow proper drainage. Silt socks will be emptied once a week and after every rain event. Sediment will be removed from around beaver dams, dandy socks and socks once a week and after every rain event.
- Diversion ditches will be cleaned out immediately to remove sediment or obstructions from the flow area. The diversion ridges will also be repaired. Swales must be temporarily stabilized within 21 calendar days of cease of any phase of activity associated with a swale.
- Sediment will be removed from behind the sediment fence when it becomes half filled. The sediment fence will be repaired as necessary to maintain a barrier. Stokes must be steel. Stake spacing will be 8 feet maximum with the use of extra strength fabric, without wire backing. Stake spacing will be 8 feet maximum when standard strength fabric and wire backing are used. If rock filters are designed at low points in the sediment fence the rock will be repaired or replaced if it becomes half full of sediment, no longer drains as designed or is damaged.
- Sediment will be removed from the sediment trap when the designed storage capacity has been half filled with sediment. The rock will be cleaned or replaced when the sediment pool no longer drains or when the rock is dislodged. Baffles will be repaired or replaced if they collapse, tear, decompose or become ineffective. They will be replaced promptly. Sediment will be removed when deposits reach half the height of the 1st baffle.
- Sediment will be removed from the sediment basin when the design storage capacity has been half filled with sediment. Rock will be cleaned or replaced when the sediment pool no longer drains or if the rock is dislodged. Baffles will be repaired or replaced if they collapse, tear, decompose or become ineffective. They will be replaced promptly. Sediment will be removed from baffles when deposits reach half the height of the 1st baffle. Floating skimmers will be inspected weekly and will be kept clean.
- All seeded areas will be fertilized, reseeded as necessary and mulched according to specifications in the vegetative plan to maintain a vigorous, dense vegetative cover. All slopes will be stabilized within 21 calendar days. All other areas will be stabilized within 15 working days. (Land Quality)
- Flocculants will be used to address turbidity issues. The pumps, tanks, hoses and injection systems will be checked for problems or turbid discharges daily.
- See NPDES STABILIZATION TIMEFRAMES table for seeding deadlines for water quality.

NPDES STABILIZATION TIMEFRAMES		
Site Area Description	Stabilization	Timeframe Exceptions
Perimeter Dikes, swales, ditches and slopes	7 days	None
High Quality Water (HW) Zones	7 days	None
Slopes steeper than 3:1	7 days	If slopes are 10' or less in length and are not steeper than 2:1, 14 days are allowed
Slopes 3:1 or flatter	14 days	7 days for slopes greater than 50' in length
All other areas with slopes flatter than 4:1	14 days	None, except for perimeters and HW Zones

**STORMWATER NARRATIVE**

THE SITE IS CLEAR WITH AN EXISTING BUILDING AND GRAVEL PARKING AREA. THE SITE IS BOUNDED BY RIVER ROAD TO THE NORTHEAST; AN ACCESS EASEMENT AND INDUSTRIAL USES TO THE WEST; AND INDUSTRIAL USES TO THE NORTH AND SOUTH. THE SITE IS LOCATED IN A SPECIAL 100-YEAR FLOOD HAZARD AREA. THE SITE HAS SANDY SOILS WITH WELL DRAINED SOILS.


THE PROJECT IS NEW DEVELOPMENT CONSISTING OF CLEARING, GRADING AND THE CONSTRUCTION OF A BUILDING, ASPHALT AND GRAVEL PARKING AND ACCESS, AND GRAVEL STORAGE AREA. THE DISTURBED AREA IS APPROXIMATELY 5.00 ACRES.

STORMWATER WILL SHEET FLOW AND BE COLLECTED IN A CLOSED CONDUIT SYSTEM AND DISCHARGES TO A PROPOSED WET DETENTION BASIN.

THE WET DETENTION BASIN IS ADEQUATELY ENGINEERED TO CONTROL AND TREAT THE STORMWATER RUNOFF FROM ALL IMPERVIOUS SURFACES GENERATED BY 1 1/2" OF RAINFALL. THIS VOLUME WILL DRAW DOWN WITHIN 2-5 DAYS. THE WET DETENTION BASIN ALSO DETAINS THE 2-, 10-, AND 25-YEAR STORM EVENT AT OR BELOW THE PRE-DEVELOPED DISCHARGE RATE.

THE PROJECT DRAINS TO THE CAPE FEAR RIVER BASIN WHICH HAS A C/SW CLASSIFICATION AND STREAM INDEX NO. 18-(63). THERE IS NO DIRECT DISCHARGE FROM IMPERVIOUS SURFACES TO A WATERCOURSE.


**TEMPORARY SEDIMENT FENCE 6.62**



**NOTES:**

- SYN. FENCE FABRIC SHALL BE MIN. OF 30" IN WIDTH WITH 30 LB/IN TENSILE STRENGTH FOR STANDARD FABRIC AND 50 LB/IN FOR EXTRA STRENGTH.
- FABRIC SHALL BE CONTINUOUS LENGTH. IF JOINTS ARE NECESSARY, LAP FABRIC POST TO POST.
- STEEL POST SHALL BE MIN 5' IN HEIGHT AND BE OF THE SELF-FASTENER STEEL ANGLE TYPE.
- SOIL EXCAVATED FROM TRENCH TO BE PLACED UPSLOPE FROM THE FABRIC BARRIER.



**TEMPORARY GRAVEL CONSTRUCTION ENTRANCE 6.06**



**CONSTRUCTION SPECIFICATIONS**

- Clear the entrance and exit area of all vegetation, roots, and other objectionable material and properly grade it.
- Place the gravel to the specific grade and dimensions shown on the plans, and smooth it.
- Provide drainage to carry water to a sediment trap or other suitable outlet.
- Use geotextile fabrics because they improve stability of the foundation in locations subject to seepage or high water table.

**OUTLET STABILIZATION 6.41**



**NOTES:**

- Lo IS THE LENGTH OF THE RIPRAP APRON.
- W = THE WIDTH OF THE RIPRAP APRON.
- d = 1.5 TIMES THE MAXIMUM STONE DIAMETER BUT NOT LESS THAN 6".
- IN A WELL-DEFINED CHANNEL EXTEND THE APRON UP THE CHANNEL BANKS TO AN ELEVATION OF 6" ABOVE THE MAXIMUM TAILWATER DEPTH OR THE TOP OF THE BANK, WHICHEVER IS LESS.
- A FILTER BLANKET OR FILTER FABRIC SHOULD BE INSTALLED BETWEEN THE RIPRAP AND SOIL FOUNDATION.

**OUTLET STABILIZATION DATA**

STR. #	Q10 (cfs)	Lo (ft)	W (ft)	d (ft)	PIPE SIZE (inch)
1	11.30	10	11.50	1.00	18
5	9.10	12	14.00	1.00	24
9	6.98	10	11.50	1.00	18
11	9.17	12	14.00	1.00	24



**EROSION AND SEDIMENT CONTROL LEGEND**

SEE SHEET 2 FOR NON SPECIFIC LEGEND

6.06	CONSTRUCTION ENTRANCE/EXIT	CE	
6.62	SEDIMENT FENCE	SF	
6.51 OR 6.52	STORM DRAIN INLET PROTECTION	IP	
6.41	OUTLET STABILIZATION STRUCTURE	OP	
6.20.1	TEMPORARY DIVERSION	TD	
--	EXCELSIOR WATTLE	EW	
--	DRAINAGE DIVIDE		

**INLET PROTECTION 6.51**

(TO BE USED AT DROP/YARD INLETS)



**NOTES:**

- SEDIMENT CONTROL STONE SHALL BE #5 OR #57.
- WIRE MESH SHALL BE HARDWARE CLOTH 19 GAGE MIN. AND SHALL HAVE 1/4" MESH OPENINGS.

**TEMPORARY/PERMANENT SEEDING SCHEDULE**

- CHISEL COMPACTED AREAS AND SPREAD TOPSOIL 3 INCHES DEEP OVER ADVERSE SOIL CONDITIONS.
  - RIP THE ENTIRE AREA TO A 6 INCH DEPTH.
  - REMOVE ALL ROCKS, ROOTS AND OTHER OBSTRUCTIONS LEAVING SURFACES SMOOTH AND UNIFORM.
  - APPLY AGRICULTURAL LIME AND FERTILIZER UNIFORMLY AND MIX WITH SOIL.  
LIME: 45 LBS. PER 1000 S.F.  
PHOSPHOROUS: 20 LBS PER 1000 S.F.  
FERTILIZER: 17 LBS. PER 1000 S.F.
  - CONTINUE TILLAGE UNTIL A WELL PULVERIZED, FIRM, UNIFORM SEED BED IS PREPARED 4-6 INCHES DEEP.
  - SEED ON A FRESHLY PREPARED SEED BED AND COVER SEED LIGHTLY.  
2 - 3 LBS PER 1000 S.F. (SEE MIXTURE BELOW)
  - MULCH IMMEDIATELY AFTER SEEDING AND ANCHOR MULCH. GRAIN STRAW & HAY AT 75 TO 100 LBS PER 1000 S.F. WOOD CHIPS AT 500 LBS. PER 1000 S.F. JUTE & MESH AS PER MANUFACTURER
  - ASPHALT FOR ANCHORING MULCH SHALL BE TYPE SS-1 EMULSION AND EMULSION AND APPLIED AT A RATE OF 1000 GAL. PER ACRE FOR SLOPE STABILIZATION AND 150 GAL. PER TON OF STRAW FOR ANCHORING STRAW.
  - INSPECT ALL SEEDED AREAS AND MAKE NECESSARY REPAIRS OR RESEED WITHIN THE PLANTING SEASON, IF POSSIBLE. IF GRASS STAND SHOULD BE OVER 60% DAMAGED, REESTABLISH FOLLOWING ORIGINAL LIME, FERTILIZER AND SEEDING RATES.
  - CONSULT CONSERVATION INSPECTOR ON MAINTENANCE, TREATMENT, AND FERTILIZATION AFTER PERMANENT COVER IS ESTABLISHED.
  - SEED FOR TEMPORARY AND PERMANENT APPLICATIONS SHALL BE:  
20% CARPET GRASS  
24% BERMUDA GRASS  
20% TURF FESCUE  
10% CREEPING RED FESCUE  
24% ANNUAL RYE GRASS
- \*BERMUDA SEED SHALL BE HULLED FOR WARM WEATHER PLANTING. PURITY OF SEED SHALL BE A MIN. OF 98% AND TESTED GERMINATION RATE SHALL BE A MIN. OF 85%.
- ALL DISTURBED AREA SHALL BE SEEDDED WITHIN 21 DAYS OF THE COMPLETION OF GRADING.  
CONSULT CONSERVATION ENGINEER OR SOIL CONSERVATION SERVICE FOR ADDITIONAL INFORMATION CONCERNING OTHER ALTERNATIVES FOR VEGETATION OF DENUDED AREAS. THE ABOVE VEGETATION RATES ARE THOSE WHICH DO WELL UNDER LOCAL CONDITIONS, OTHER SEEDING SCHEDULES MAY BE POSSIBLE.

NO.	DATE	DESCRIPTION
1	10-04-13	WPC EROSION CONTROL COMMENTS
2	04-11-14	

PLAN DATE	NO.	DATE	DESCRIPTION
06-28-13	7	04-11-14	

**C. LAWRENCE SNEEDEN, JR., P.E.**  
6217 Head Road  
Wilmington, NC 28409  
Tel. 910.520.1835  
lsneedec@costalstormwater.com



**4 SEASONS SITE AND DEMO, INC.**  
CITY OF WILMINGTON  
NEW HANOVER COUNTY, NORTH CAROLINA  
C.I. = N/A


SHEET	OF	FILE NO.
7	12	13002

### TEMPORARY SEDIMENT BASIN 6.61

NTS

Basin #	Drainage Area (AC)	Disturbed Area (AC)	Volume Required (CF)	Volume Provided (CF)	Q (CFS)	Surface Area Required (SF)	Surface Area Provided (SF)	Bottom Elev. (FT)	Storage Elev. (FT)	Sediment Cleanout (FT)	Outlet Pipe (IN)	Velocity (FPS)
1	3.77	3.68	6,624	27,364	9.54	4,150	13,816	4.00	6.00	5.00	24	3.0

Storage Capacity: 1800 CF/AC  
Surface Area: 435 SF/CFS of Q (10-yr) peak inflow  
I=7.23 in/hr; C=0.35




NOTES:

1. CONSTRUCT THE OUTLET STRUCTURE, OUTLET PIPE AND EMBANKMENT WITH EMERGENCY SPILLWAY AS PER THE DESIGN OF THE WET DETENTION BASIN.

### BAFFLES 6.65

NTS



CONSTRUCTION NOTES:


1. GRADE THE BASIN SO THAT THE BOTTOM IS LEVEL FRONT TO BACK AND SIDE TO SIDE.
2. INSTALL POSTS ACROSS THE WIDTH OF THE SEDIMENT BASIN.
3. STEEL POSTS SHOULD BE DRIVEN TO A DEPTH OF 24 INCHES. SPACED A MAXIMUM OF 4 FEET APART, AND INSTALLED UP THE SIDES OF THE BASIN AS WELL. THE TOP OF THE FABRIC SHOULD BE AT LEAST 6 INCHES HIGHER THAN THE INVERT OF THE SPILLWAY. TOPS OF BAFFLES SHOULD BE AT LEAST 2 INCHES LOWER THAN THE TOP OF THE BERMS.
4. INSTALL AT LEAST THREE ROWS OF BAFFLES BETWEEN THE INLET AND THE OUTLET DISCHARGE POINT. THE FIRST BAFFLE IS TO BE INSTALLED WITH 35% OF THE POND'S VOLUME UPSTREAM. THE SECOND BAFFLE IS TO BE INSTALLED WITH 60% OF THE POND'S VOLUME UPSTREAM. THE THIRD BAFFLE IS TO BE INSTALLED WITH 85% OF THE POND'S VOLUME UPSTREAM.
5. WHEN USING POSTS, ADD A SUPPORT WIRE OR ROPE ACROSS THE TOP OF THE MEASURE TO PREVENT SAGGING.
6. WRAP POROUS MATERIAL, LIKE JUTE BACKED BY COIR MATERIAL, OVER THE TOP WIRE. THE FABRIC SHOULD HAVE FIVE TO TEN PERCENT OPENINGS IN THE WEAVE. ATTACH FABRIC TO A ROPE AND A SUPPORT STRUCTURE WITH ZIP TIES, WIRE, OR STAPLES.
7. THE BOTTOM AND SIDES OF THE FABRIC SHOULD BE ANCHORED IN A TRENCH OR PINNED WITH 8-INCH EROSION CONTROL MATTING STAPLES.
8. DO NOT SPLICE FABRIC. USE A CONTINUOUS PIECE ACROSS THE BASIN.

MAINTENANCE NOTES:



1. INSPECT BAFFLES AT LEAST ONCE A WEEK AND AFTER EACH RAINFALL. MAKE ANY REQUIRED REPAIRS IMMEDIATELY.
2. BE SURE TO MAINTAIN ACCESS TO THE BAFFLES. SHOULD THE FABRIC OF A BAFFLE COLLAPSE, TEAR, DECOMPOSE, OR BECOME INEFFECTIVE IN ANY WAY, REPLACE IT BEFORE NEXT RAIN EVENT.
3. REMOVE SEDIMENT DEPOSITS WHEN IT REACHES HALF FULL TO PROVIDE ADEQUATE STORAGE VOLUME FOR THE NEXT RAIN AND TO REDUCE PRESSURE ON THE BAFFLES. TAKE CARE TO AVOID DAMAGING THE BAFFLES DURING CLEANOUT. SEDIMENT DEPTH SHOULD NEVER EXCEED HALF THE DESIGNED STORAGE DEPTH.
4. AFTER THE CONTRIBUTING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED, REMOVE ALL BAFFLE MATERIALS AND UNSTABLE SEDIMENT DEPOSITS, BRING THE AREA TO GRADE, AND STABILIZE IT.

### SEDIMENT TRAP WITH SURFACE DEWATERING DEVICE DETAILS

NTS



- NOTES:
1. LIMIT EARTHEN DAM HEIGHT TO 5 FT.
  2. DETERMINE EMBANKMENT SPILLWAY LENGTH (FT.) USING Q/D<sup>0.5</sup>, WHERE Q IS FLOW RATE (CFS), INTO BASIN.
  3. SOIL STABILIZATION GEOTEXTILE FOR EMERGENCY SPILLWAY SHALL BE ONE CONTINUOUS PIECE OF MATERIAL OR OVERLAPPED 30 IN. (MIN.).




SKIMMER BASIN CROSS SECTION

DESIGN OF SPILLWAYS

DRAINAGE AREA (ACRES)	WEIR LENGTH <sup>1</sup> (FT)
1	4.0
2	4.0
3	4.0
4	10.0
5	12.0

<sup>1</sup> DIMENSIONS SHOWN ARE MINIMUM



WEIR CROSS SECTION

MAINTENANCE


INSPECT TEMPORARY SEDIMENT TRAPS AND EMPTY SKIMMER OF ALL DEBRIS AFTER EACH PERIOD OF SIGNIFICANT RAINFALL. REMOVE SEDIMENT AND RESTORE TRAP TO ITS ORIGINAL DIMENSIONS WHEN THE SEDIMENT HAS ACCUMULATED TO ONE-HALF THE DESIGN DEPTH OF THE TRAP. PLACE THE SEDIMENT THAT IS REMOVED IN A DESIGNATED DISPOSAL AREA. REPAIR NETTING. CHECK THE STRUCTURE FOR DAMAGE FROM EROSION OR PILING. PERIODICALLY CHECK THE DEPTH OF THE SPILLWAY TO ENSURE IT IS A MINIMUM OF 1.5 FEET BELOW THE LOW POINT OF THE EMBANKMENT. IMMEDIATELY FILL ANY SETTLEMENT OF THE EMBANKMENT TO SLIGHTLY ABOVE DESIGN GRADE. ANY RIP RAP DISPLACED FROM THE SPILLWAY MUST BE REPLACED IMMEDIATELY. STABILIZE THE EMBANKMENT AND ALL DISTURBED AREAS ABOVE THE SEDIMENT POOL AND DOWNSTREAM FROM THE TRAP IMMEDIATELY AFTER CONSTRUCTION WITH SEEDING.

### TEMPORARY SEDIMENT TRAP 6.60

NTS

TRAP #	DRAINAGE AREA	DISTURBED AREA	VOLUME REQUIRED	VOLUME PROVIDED	Q (CFS)	SURFACE AREA REQUIRED	SURFACE AREA PROVIDED
1	1.4 AC.	0.49 AC.	1,764 CF	3,605 CF	3.54	1,540 SF	2,205 SF


Storage Capacity: 3600 cf/ac; Surface Area: 435 sf/cfs of Q (10-yr) peak inflow; I=7.23 in/hr; C=0.35




CROSS SECTION

### FAIRCLOTH SKIMMER

NTS



TOP VIEW



END VIEW

FRONT VIEW

#### Skimmer Size Calcs - Sediment Basin #1

Volume = Volume of water to be drained above the Permanent Pool Elev.

Width = 44 ft  
Length = 314 ft  
Depth = 4 ft

Volume = 55,264 cu.ft.

#### Determine Skimmer Size:

Volume Required = 55,264 cf.  
Draw Down Time = 3 Days  
3 Day Draw Down: 4 in skimmer

From Chart: 60,327 cf.

#### Determine Orifice Size:

3 Day Factor: 4,803  
3 Day Area of Orifice = Required Vol/3 Day Factor  
= 11.51 sq. in.

3 Day Diameter of Orifice = (sqrt of (3 day orifice / ?)) x 2  
= 3.83 in  
Use: 4 inch skimmer with 4.0 inch orifice

#### Skimmer Size Calcs - Sediment Trap #1

Volume = Volume of water to be drained above the Permanent Pool Elev.

Width = 26 ft  
Length = 86 ft  
Depth = 2 ft

Volume = 4,472 cu.ft.

#### Determine Skimmer Size:

Volume Required = 4,472 cf.  
Draw Down Time = 3 Days  
3 Day Draw Down: 1.5 in skimmer

From Chart: 5,184 cf.

#### Determine Orifice Size:

3 Day Factor: 2,880  
3 Day Area of Orifice = Required Vol/3 Day Factor  
= 1.55 sq. in.

3 Day Diameter of Orifice = (sqrt of (3 day orifice / ?)) x 2  
= 1.41 in  
Use: 1.5 inch skimmer with 1.50 inch orifice

### EXCELSIOR WATTLE DETAIL

(NTS)

NOTES:

USE MINIMUM 12 IN. DIAMETER EXCELSIOR WATTLE.



USE 2 FT. WOODEN STAKES WITH A 2 IN. BY 2 IN. NOMINAL CROSS SECTION.  
ONLY INSTALL WATTLE(S) TO A HEIGHT IN DITCH SO FLOW WILL NOT WASH AROUND WATTLE AND SCOUR DITCH SLOPES AND AS DIRECTED.

INSTALL A MINIMUM OF 2 UPSLOPE STAKES AND 4 DOWNSLOPE STAKES AT AN ANGLE TO WEDGE WATTLE TO BOTTOM OF DITCH.


PROVIDE STAPLES MADE OF 0.125 IN. DIAMETER STEEL WIRE FORMED INTO A U SHAPE NOT LESS THAN 12" IN LENGTH.

INSTALL STAPLES APPROXIMATELY EVERY 1 LINEAR FOOT ON BOTH SIDES OF WATTLE AND AT EACH END TO SECURE IT TO THE SOIL.


INSTALL MATTING IN ACCORDANCE WITH SECTION 1031 OF THE STANDARD SPECIFICATIONS.




TOP VIEW



ISOMETRIC VIEW




CROSS SECTION VEE DITCH



CROSS SECTION TRAPEZOIDAL DITCH

### TREE PRESERVATION AND PROTECTION 6.05

NTS




NOTES:

1. PLACE BARRIERS TO PREVENT THE APPROACH OF EQUIPMENT WITHIN THE DRIPLINE OF TREES TO BE RETAINED.
2. DO NOT NAIL BOARDS TO TREES DURING BUILDING OPERATIONS.
3. DO NOT CUT TREE ROOTS INSIDE THE TREE DRIPLINE.
4. DO NOT PLACE EQUIPMENT, CONSTRUCTION MATERIALS, TOPSOIL, OR FILL DIRT WITHIN THE LIMIT OF THE DRIPLINE OF TREES TO BE SAVED.
5. IF A TREE MARKED FOR PRESERVATION IS DAMAGED, REMOVE IT AND REPLACE IT WITH A TREE OF THE SAME OR SIMILAR SPECIES, 2-INCH CALIPER OR LARGER, FROM BALLED AND BURLAPED NURSERY STOCK WHEN ACTIVITY IN THE AREA IS COMPLETE.
6. DURING FINAL SITE CLEANUP, REMOVE BARRIERS AROUND TREES.

C. LAWRENCE SNEEDEN, JR., P.E.  
6217 Head Road  
Wilmington, NC 28409  
Tel. 910.520.1835  
lsneedent@coastalstormwater.com




EROSION CONTROL DETAILS  
4 SEASONS SITE AND DEMO, INC.  
CITY OF WILMINGTON  
NEW HANOVER COUNTY, NORTH CAROLINA  
SCALE: N/A  
DATE: May, 2013  
SHEET 7A OF 12  
FILE NO. 13002



LINE	BEARING	LENGTH
L1	S37°03'28"E	41.32
L2	S36°04'31"E	44.49
L3	S34°48'15"E	45.63
L4	S32°31'54"E	46.22
L5	S30°53'57"E	47.16
L6	S29°34'30"E	46.84
L7	S28°39'49"E	47.92
L8	S27°54'01"E	31.22
L9	S27°54'01"E	65.50
L10	S27°35'41"E	48.53
L11	S27°33'04"E	59.52

PRE-DEVELOPED TIME OF CONCENTRATION			
SHEET FLOW:		SEGMENT ID	A TO B
1	SURFACE DESCRIPTION (TABLE 3-1)		Grass
2	MANNING'S ROUGHNESS COEFF., n (TABLE 3-1)		0.15
3	FLOW LENGTH, L (TOTAL L < 300 ft)		130
4	TWO-YR 24-HR RAINFALL, P		in
5	LAND SLOPE, s		ft/ft
6	$T = .007(nL)^{.8} / P^{.5} s^{.4}$	COMPUTE T	hr
<b>0.0843</b>			
CHANNEL FLOW		SEGMENT ID	B TO C
7	CROSS SECTIONAL FLOW AREA, a		ft <sup>2</sup>
8	WETTED PERIMETER, pw		ft
9	HYDRAULIC RADIUS, r = a/pw	COMPUTE r	ft
10	CHANNEL SLOPE, s		ft/ft
11	MANNING'S ROUGHNESS COEFF., n		0.02
12	$V = (1.49r^{.48} s^{.48}) / n$	COMPUTE V	ft/s
13	FLOW LENGTH, L		ft
14	$T = L / (3600 * V)$	COMPUTE T	hr
<b>0.0163</b>			
SHALLOW CONCENTRATED FLOW:		SEGMENT ID	C TO D
15	SURFACE DESCRIPTION (PAVED OR UNPAVED)		UNPAVED
16	FLOW LENGTH, L		ft
17	WATERCOURSE SLOPE, s		ft/ft
18	AVERAGE VELOCITY, V		ft/s
19	$T = L / (3600 * V)$	COMPUTE T	hr
<b>0.0209</b>			
<b>20</b>	<b>WATERSHED OR SUBAREA, T</b>	<b>TOTAL T</b>	<b>hr</b>
			<b>7</b>
		use min	<b>5</b>



<p>PRE-DEVELOPED DRAINAGE DIVIDE</p> <p><b>4 SEASONS SITE AND DEMO, INC.</b> CITY OF WILMINGTON NEW HANOVER COUNTY, NORTH CAROLINA</p> <p>SCALE: 1"=40'</p> <p>SHEET 8 OF 12 FILE No. 13002</p>	<p><b>C. LAWRENCE SNEEDEN, JR., P.E.</b> 6217 Head Road Wilmington, NC 28409 Tel. 910.520.1835 lsneeden@coastalstormwater.com</p> <p>DATE: May, 2013</p> <p>C.I. = 1'</p>
---	---



## STORM SEWER DESIGN COMPUTATIONS

Project: 4 Seasons Site and Demo Inc.

From Point	To Point	Drainage Area	C Factor	C x A		Inlet Time Min.	Rain Fall In/Hr	Runoff Q C.F.S.	Invert Elev.		Length FT.	Slope %	Dia. IN.	Capacity Q C.F.S.	VEL. F.P.S.	Flow Time MIN.	Remarks
				Increment	Cumm.				Upper End	Lower End							
4	3	0.11	0.9	0.10	0.10	5.00	8.15	0.81	9.00	8.50	45.0	1.11%	12	3.77	3.82	0.20	NCDOT Std. 840.14
3	2	0.00	0.9	0.00	0.10	5.00	8.15	0.81	8.50	7.00	190.3	0.79%	12	3.17	3.37	0.94	NCDOT Std. 840.52
2	1	1.43	0.9	1.29	1.39	5.00	8.15	11.30	7.00	6.50	35.0	1.43%	18	12.59	8.06	0.07	NCDOT Std. 840.14
7	6	1.14	0.9	1.03	1.03	5.00	8.15	8.36	6.90	6.20	103.7	0.68%	18	8.65	5.58	0.31	NCDOT Std. 840.02
6	5	0.10	0.9	0.09	1.12	5.00	8.15	9.10	6.20	6.00	40.0	0.50%	24	16.04	5.27	0.13	NCDOT Std. 840.02

## HYDRAULIC GRADE LINE COMPUTATIONS


Project: 4 Seasons Site and Demo Inc.

INLET STATION	UPSTREAM INLET	Outlet Water Surface Elev.	Do in	Qo cfs	Lo ft	Sfo %	Hf ft	JUNCTION LOSS										Inlet Water Surface Elev.	RIM ELEV.					
								Vo	Ho	Qi	Vi	Qivi	2 Vi /2g	Hi	Angle	Hd	Ht			1.3 Ht	0.5 Ht	FINAL H		
(1)		(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)	(21)			
1																						Starting Elevation 7.50		
2		7.50	18.00	11.30	35.00	1.15	0.40	6.39	0.16													8.01	10.75	
3	3		12.00							0.81	1.03	0.83	0.02		1.15									
3		8.01	12.00	0.81	190.25	0.05	0.10	1.03	0.00													8.11	12.00	
5										0.81	0.00	0.00	0.00											
6		7.50	24.00	9.10	40.00	0.16	0.06	2.90	0.03													7.68	10.05	
7	7		18.00							8.36	4.73	39.57	0.35		8.99									
7		7.70	18.00	8.36	103.69	0.63	0.65	4.73	0.09													8.41	9.00	

## WET DETENTION BASIN DETAIL

NOT TO SCALE

- WET DETENTION BASIN NOTES:**
- RESTORE BASIN TO DESIGN SIZE AND SHAPE UPON COMPLETION OF CONSTRUCTION AND STABILIZATION OF SITE.
  - SEED FOR SLOPES SHALL BE 20% CARPET GRASS, 24% BERMUDA, 20% TURF FESCUE, 10% CREEPING RED FESCUE, AND 24% RYE. SEED AT RATE OF 2-3 LBS. PER 1000 SF.
  - THE VEGETATED SHELF SHALL BE PLANTED WITH A COMBINATION OF TWO OF THE FOLLOWING ON 3' CENTERS:
    - SAWGRASS
    - FOXTAIL
    - SWEET FLAG
  - BASIN WILL BE DRAINED BY PUMPING INTO OUTLET STRUCTURE.
  - A GEOTECHNICAL ENGINEERING STUDY IS REQUIRED TO STUDY THE STABILITY OF THE PROPOSED EMBANKMENT PRIOR TO CONSTRUCTION.
  - DURING CONSTRUCTION, IT IS RECOMMENDED THAT FILTER AND DRAINAGE DIAPHRAGMS BE INSPECTED BY A QUALIFIED PROFESSIONAL. INSPECTION LOGS SHOULD BE SUBMITTED ALONG WITH ANY AS-BUILT PLANS.




### CONSTRUCTION SEQUENCE FOR WET DETENTION BASIN

- PRIOR TO CONSTRUCTION OF WET DETENTION BASIN AN EROSION AND SEDIMENT CONTROL PERMIT MUST BE OBTAINED AND MEASURES INSTALLED. IF WET DETENTION BASIN IS USED FOR EROSION AND SEDIMENT CONTROL DURING CONSTRUCTION, THE BASIN MUST BE CLEANED OUT PRIOR TO USE AS A WET DETENTION BASIN.
- CLEAR, GRUB, AND STRIP THE AREA UNDER EMBANKMENT OF ALL VEGETATION AND ROOT MAT.
- EXCAVATE BASIN.
- CONSTRUCT EMBANKMENTS WITH CLEAN SELECT FILL MATERIAL.
- INSTALL OUTLET STRUCTURE AND OUTLET PIPE.
- INSTALL EMERGENCY SPILLWAY.
- INSTALL OUTLET PROTECTION AT INLET OF BASIN.
- DIVERT SURFACE WATER AWAY FROM BARE SURFACES.
- STABILIZE THE EMERGENCY SPILLWAY EMBANKMENT AND ALL OTHER DISTURBED AREAS IMMEDIATELY AFTER CONSTRUCTION.

## OUTLET STRUCTURE DETAIL


NOT TO SCALE

- NOTES:**
- BASIN, FRAME AND GRATE MAY VARY IN NONESSENTIAL DIMENSIONS.
  - ALL JOINTS BETWEEN PRECAST OUTLET STRUCTURE SEGMENTS SHALL BE MADE WATERTIGHT WITH BUTYL RUBBER O-RING GASKETS.
  - DURING CONSTRUCTION, IT IS RECOMMENDED THAT FILTER AND DRAINAGE DIAPHRAGMS BE INSPECTED BY A QUALIFIED PROFESSIONAL. INSPECTION LOGS SHOULD BE SUBMITTED ALONG WITH ANY AS-BUILT PLANS.



## EMERGENCY SPILLWAY DETAIL

NOT TO SCALE



**STORMWATER MANAGEMENT PLAN**  
**APPROVED**  
 CITY OF WILMINGTON  
 ENGINEERING DEPARTMENT  
 DATE \_\_\_\_\_ PERMIT # \_\_\_\_\_  
 SIGNED \_\_\_\_\_

**Approved Construction Plan**

Name \_\_\_\_\_ Date \_\_\_\_\_

Planning \_\_\_\_\_  
 Traffic \_\_\_\_\_  
 Fire \_\_\_\_\_

PLAN DATE  
10-04-13  
04-11-14

DESCRIPTION  
2 04-11-14 NWC EROSION CONTROL COMMENTS  
1 02-04-13 NWC EROSION CONTROL COMMENTS

REVISIONS  
No. DATE

**C. LAWRENCE SNEEDEN, JR., P.E.**  
 5217 Head Road  
 Wilmington, NC 28409  
 Tel. 910.520.1835  
 lsneeden@coastalstormwater.com

SCALE: N/A

DATE: May, 2013

STORMWATER DETAILS AND CALCULATIONS

4 SEASONS SITE AND DEMO, INC.  
 CITY OF WILMINGTON  
 NEW HANOVER COUNTY, NORTH CAROLINA


SHEET  
10  
OF  
12

FILE No.  
13002


### SWALE DATA

LOCATION	Q <sub>10</sub> (cfs)	BOTTOM WIDTH (ft.)	SIDE SLOPE LEFT	SIDE SLOPE RIGHT	CHANNEL SLOPE (%)	MANNINGS COEF. n	DEPTH (ft.)	VELOCITY (ft/s)	TYPE OF SWALE LINING
SWALE #1	6.07	0	3:1	3:1	2.00%	0.030	0.76	3.51	TALL FESCUE
SWALE #2	0.68	0	3:1	3:1	1.00%	0.030	0.38	1.55	TALL FESCUE
SWALE #3	5.34	0	3:1	3:1	3.82%	0.030	0.76	4.32	TALL FESCUE
SWALE #4	6.59	0	3:1	3:1	0.88%	0.030	0.38	2.65	TALL FESCUE


- SWALE #1:  
 $Q = CxAXi = 0.60 \times 1.40 \times 7.23 = 6.07$  cfs
- SWALE #2:  
 $Q = CxAXi = 0.35 \times 0.27 \times 7.23 = 0.68$  cfs
- SWALE #3:  
 $Q = CxAXi = 0.60 \times 1.23 \times 7.23 = 5.34$  cfs
- SWALE #4:  
 $Q = CxAXi = 0.60 \times 1.52 \times 7.23 = 6.59$  cfs



## CULVERT CALCULATIONS




PIPE	MATERIAL - SHAPE - SIZE - ENTRANCE	E <sub>i</sub>	E <sub>o</sub>	L <sub>d</sub> (ft)	S (%)	Q <sub>10</sub> (cfs)	FLOW PER BARREL Q <sub>10</sub> (ft)	HEADWATER CALCULATIONS										COMMENTS		
								INLET CONTROL					OUTLET CONTROL							
8 to 9	ROP - CIRCULAR - 18"	4.60	4.42	60.00	0.30	6.81	-	H <sub>w1</sub> (2)	H <sub>w2</sub> (3)	F <sub>all</sub> (4)	E <sub>10</sub> (5)	TW(6)	d <sub>c</sub> (7)	d <sub>c</sub> +1(8)	h <sub>s</sub> (9)	H(10)	E <sub>10</sub> (11)	CONTROL	HEADWATER ELEVATION	OUTLET VELOCITY
8 to 9	ROP - CIRCULAR - 18"	4.60	4.42	60.00	0.30	6.81	-	1.05	1.58	6.00	-	1.00	1.25	1.25	0.5	0.55	6.04	6.64	3.85	OUTLET CONTROL
10 to 11	ROP - CIRCULAR - 24"	4.34	4.22	50.00	0.24	9.17	-	0.78	1.56	5.78	-	1.10	1.55	1.55	0.5	0.40	6.05	6.05	2.92	OUTLET CONTROL



LINE TABLE

LINE	BEARING	LENGTH
L1	S37°03'28"E	41.32
L2	S36°04'31"E	44.49
L3	S34°48'15"E	45.63
L4	S32°31'54"E	46.22
L5	S30°53'57"E	47.16
L6	S29°34'30"E	46.84
L7	S28°39'49"E	47.92
L8	S27°54'01"E	31.22
L9	S27°54'01"E	65.50
L10	S27°35'41"E	48.53
L11	S27°33'04"E	59.52

FOR LANDSCAPE PURPOSES ONLY



Approved Construction Plan

Name	Date
Planning _____	_____
Traffic _____	_____
Fire _____	_____

STORMWATER MANAGEMENT PLAN  
APPROVED

CITY OF WILMINGTON  
ENGINEERING DEPARTMENT

DATE \_\_\_\_\_ PERMIT # \_\_\_\_\_

SIGNED \_\_\_\_\_

For each open utility cut of City streets, a \$325 permit shall be required from the City prior to occupancy and/or project acceptance.

NO.	DATE	DESCRIPTION


PLAN DATE  
06-28-13  
04-11-14

C. LAWRENCE SNEEDEN, JR., P.E.  
5217 Head Road  
Wilmington, NC 28409  
Tel. 910.520.1835  
lsneeden@coastalstormwater.com



LANDSCAPE PLAN  
4 SEASONS SITE AND DEMO, INC.  
CITY OF WILMINGTON  
NEW HANOVER COUNTY, NORTH CAROLINA  
DATE: May, 2013  
SCALE: 1"=40' C.I.=1'

SHEET  
11  
OF  
12  
FILE No.  
13002




- Notes:
1. If possible, locate pond where vegetation exists.
  2. Suggest minimal clearing to conserve visual quality of site and minimize the additional of tree planting. An irregular shape provides a more natural appearance.
  3. Landscape strip shall be a maximum slope of 7:1 in order to plant vegetation.
  4. Provide a minimum of 3 inches of mulch around all vegetation.


**TYPICAL STORM WATER FACILITY LANDSCAPING PLAN**  
SD 15-16  
NOT TO SCALE

**STORMWATER FACILITY LANDSCAPING CALCULATION**


BASIN #	TOP OF BANK LINEAR FOOTAGE	VEGETATION CLUSTERS REQUIRED	VEGETATION CLUSTERS PROVIDED	TYPE OF CLUSTER PROVIDED
1	872	872 / 100 = 8.72	9	CANOPY TREE




**5 EVERGREEN TREE PLANTING**  
NTS




**1 GROUNDCOVER PLANTING**  
NTS



**2 ORNAMENTAL TREE PLANTING**  
NTS



**3 DECIDUOUS TREE PLANTING**  
NTS



**4 TYP. B&B SHRUB PLANTING**  
NTS

For each open utility cut of City streets, a \$325 permit shall be required from the City prior to occupancy and/or project acceptance.

**PLANT SCHEDULE**

Key	Qty	Botanical Name	Common Name	Size
<b>LARGE CANOPY TREES</b>				
CL	34	X Cupressocyparax leylandii	Leyland Cypress	6' Ht.
QV	9	Quercus virginiana	Live Oak	6' Ht.
<b>UNDERSTORY TREES</b>				
LI	8	Lagerstroemia indica	Crape Myrtle	6' Ht.
<b>SHRUBS</b>				
IV	192	Ilex vomitoria	Yaupon Holly	see note *
RO	16	Rhododendron obtusum	Kurume Azalea	24" Ht.
<b>GROUND COVER</b>				
LM	50	Liriope muscari	Lilyturf Liriope	8" Ht.

\* 24" Ht. unless adjacent to parking spaces then 36" Ht. required at time of planting

**STREETYARD LANDSCAPING REQUIREMENTS**  
(per Section 18-477)

STREETYARD FACTOR FOR LI (60' ACCESS EASEMENT)	25
REQUIRED STREETYARD LANDSCAPING (435 LF x 25)	10,875 SF
CANOPY TREE (10,875 SF / 600 SF x 1)	18
(ONE PER EVERY 600 SF OF STREETYARD AREA)	
SHRUBS (10,875 SF / 600 SF x 6)	109
(SIX PER EVERY 600 SF OF STREETYARD AREA)	
PROVIDED STREETYARD LANDSCAPING (435 LF x 25)	10,875 SF
CANOPY TREE	18
SHRUBS	114
STREETYARD FACTOR FOR LI (RIVER ROAD)	12.5
REQUIRED STREETYARD LANDSCAPING (603 LF x 12.5)	7,538 SF
CANOPY TREE (7,538 SF / 600 SF x 1)	13
(ONE PER EVERY 600 SF OF STREETYARD AREA)	
SHRUBS (7,538 SF / 600 SF x 6)	78
(SIX PER EVERY 600 SF OF STREETYARD AREA)	
PROVIDED STREETYARD LANDSCAPING (603 LF x 12.5)	7,538 SF
CANOPY TREE	13
SHRUBS	78

**PARKING LOT INTERIOR LANDSCAPING REQUIREMENTS**  
(per Section 18-481)

AREA OF VEHICULAR (PARKING) AND PEDESTRIAN USE (SOUTH SIDE)	15,780 SF
REQUIRED LANDSCAPING (15,780 SF x 0.08)	1,262 SF
TREES (1 PER ISLAND)	8 TREES
PROVIDED LANDSCAPING:	1,660 SF
TREES (1 PER ISLAND)	8 TREES

**FOUNDATION PLANTINGS REQUIREMENTS**  
(per Section 18-490)

EXISTING BUILDING FOUNDATION PLANTINGS REQUIRED	900 SF
AREA OF BUILDING FACE	108 SF
AREA (900 SF x 0.12)	
EXISTING BUILDING FOUNDATION PLANTINGS PROVIDED	250 SF
AREA	
PROPOSED BUILDING FOUNDATION PLANTINGS REQUIRED (FRONT)	1,200 SF
AREA OF BUILDING FACE	144 SF
AREA (1,200 SF x 0.12)	
PROPOSED BUILDING FOUNDATION PLANTINGS PROVIDED (FRONT)	240 SF
AREA	
PROPOSED BUILDING FOUNDATION PLANTINGS REQUIRED (REAR)	1,200 SF
AREA OF BUILDING FACE	144 SF
AREA (1,200 SF x 0.12)	
PROPOSED BUILDING FOUNDATION PLANTINGS PROVIDED (REAR)	290 SF
AREA	

FOR LANDSCAPE PURPOSES ONLY

**Approved Construction Plan**

Name	Date
Planning _____	_____
Traffic _____	_____
Fire _____	_____

**STORMWATER MANAGEMENT PLAN APPROVED**

CITY OF WILMINGTON  
ENGINEERING DEPARTMENT

DATE \_\_\_\_\_ PERMIT # \_\_\_\_\_

SIGNED \_\_\_\_\_

PLAN DATE	DESCRIPTION	REVISIONS
06-28-13		
04-11-14		

**C. LAWRENCE SNEEDEN, JR., P.E.**  
6217 Head Road  
Wilmington, NC 28409  
Tel. 910.520.1835  
lsneeden@costalstormwater.com



**LANDSCAPE DETAILS**

**4 SEASONS SITE AND DEMO, INC.**  
CITY OF WILMINGTON  
NEW HANOVER COUNTY, NORTH CAROLINA

SCALE: N/A  
C.I. = N/A  
DATE: May, 2013