





For each open utility cut City streets, a \$325 shall be required from the City prior to occupancy and/or project acceptance.






FENCE FABRIC SHALL BE A MIN. OF 32" IN WIDTH AND SHALL HAVE A MIN. OF SIX LINE WIRES WITH 12" STAY

STEEL POST SHALL BE 5'-0" IN HEIGHT AND BE OF THE SELF-FASTENER STEEL ANGLE TYPE.

TEMPORARY SILT FENCE



TEMPORARY GRAVELLED CONSTRUCTION ENTRANCE

and row should be placed 4" below in a summarian fraction of the placed at 12" reterings, (see diagram f bust de secured in a 6" x 6" trench with a row of suples placed at 12" reterings, (see diagram f

EXCELSIOR MATTING INSTALLATION

SITE AREA DESCRIPTION	STABILIZATION TIMEFRAME	STABILIZATION TIMEFRAME EXCEPTIONS
PERIMETER DIKES, SWALES, DITCHES AND SLOPES	7 DAYS	NONE
HIGH QUALITY WATER (HQW) ZONES	7 DAYS	NONE
SLOPES STEEPER THAN 3:1	7 DAYS	IF SLOPES ARE 10' OR LESS IN LENGTH AND ARE NOT STEEPER THAN 2:1, 14 DAYS ARE ALLOWED.
SLOPES 3:1 OR FLATTER	14 DAYS	7 DAYS FOR SLOPES GREATER THAN 50 FEET IN LENGTH
ALL OTHER AREAS WITH SLOPES FLATTER THAN 4:1	14 DAYS	NONE (EXCEPT FOR PERIMETERS AND HQW ZONES)
NPDES GROUND STABILIZATION CRITERI		

2. DUMPING OF PAINT OR OTHER LIQUID BUILDING MATERIAL WASTES IN STORM DRAINS IS PROHIBITED. 3. LITTER AND SANITARY WASTE-THE PERMITTEE SHALL CONTROL THE MANAGEMENT AND DISPOSAL OF LITTER AND SANITARY WASTE FROM 4. LOCATE EARTHEN-MATERIAL STOCK PILE AREAS AT LEAST 50' AWAY FROM STORM DRAIN INLETS AND SURFACE WATERS UNLESS IT CAN BE SHOWN THAT NO OTHER ALTERNATIVES ARE REASONABLY AVAILABLE. . CONCRETE MATERIALS ONSITE, INCLUDING EXCESS CONCRETE, MUST

E CONTROLLED AND MANAGED TO AVOID CONTACT WITH SURFACE WATERS, WETLANDS OR BUFFERS. NO CONCRETE OR CEMENT SLURRY SHALL BE DISCHARGED FROM THE SITE 6. ANY HARDENED CONCRETE RESIDUE WILL BE DISPOSED OF, OR RECYCLED ON SITE, IN ACCORDANCE WITH LOCAL AND STATE SOLID WASTE REGULATIONS. 7. SOIL STABILIZATION SHALL BE ACHEIVED ON ANY AREA OF A SITE WHERE LAND-DISTURBING ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED ACCORDING TO THE FOLLOWING SCHEDULE: i. ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1) SHALL BE PROVIDED TEMPORARY OR PERMANENT STABILIZATION WITH GROUND COVER AS SOON AS PRACTICABLE BUT IN ANY FVENT WITHIN 7 CALENDAR DAYS FROM THE LAST LAND DISTURBING ACTIVITY. I. ALL OTHER DISTURBED AREAS SHALL BE PROVIDED TEMPORARY OR PERMANENT STABILIZATION WITH GROUND COVER AS SOON AS PRACTICABLE BUT IN ANY EVENT WITHIN 14 CALENDAR DAYS FROM THE LAST LAND-DISTURBING ACTIVITY. . CONDITIONS—IN MEETING THE STABILIZATION REQUIREMENTS ABOVE, HE FOLLOWING CONDITIONS OR EXEMPTIONS SHALL APPLY: EXTENSIONS OF TIME MAY BE APPROVED BY THE PERMITTING AUTHORITY BASED ON WEATHER OR OTHER SITE-SPECIFIC CONDITIONS THAT MAKE COMPLIANCE IMPRACTICABLE. ii. ALL SLOPES 50' IN LENGTH OR GREATER SHALL APPLY TO GROUND COVER WITHIN 7 DAYS EXCEPT WHEN THE SLOPE IS FLATTER THAN 4:1. SLOPES LESS THAN 50' SHALL APPLY GROUND COVER WITHIN 14 DAYS

EXCEPT WHEN SLOPES ARE STEEPER THAN 3:1, THE 7-DAY . ANY SLOPED AREA FLATTER THAN 4:1 SHALL BE EXEMPT FROM THE 7-DAY GROUND COVER REQUIREMENT. iv. SLOPES 10' OR LESS IN LENGTH SHALL BE EXEMPT FROM THE 7-DAY GROUND COVER REQUIREMENT EXCEPT WHEN THE SLOPE IS STEEPER THAN 2:1.

v. ALTHOUGH STABILIZATION IS USUALLY SPECIFIED AS GROUND COVER, OTHER METHODS, SUCH AS CHEMICAL STABILIZATION, MAY BE ALLOWED ON A CASE-BY-CASE BASIS. vi. FOR PORTIONS OF PROJECTS WITHIN THE SEDIMENT CONTROL COMMISSION-DEFINED "HIGH QUALITY WATER ZONE" (15A NCAC 04A. 0105), STABILIZATION WITH GROUND COVER SHALL BE ACHIEVED AS SOON AS PRACTICABLE BUT IN ANY EVENT ON ALL AREAS OF THE SITE WITHIN 7 CALENDAR DAYS FROM THE LAST LAND-DISTURBING ACT.

TEMPORARY SEEDING SPECIFICATION SEEDING MIXTURE RATE (lb/gcre) SPECIES Rye (grain)
Annual lespedeza (Kobe in
Piedmont and Coastal Plain,
Korean in Mountains) Omit annual lespedeza when SUMMER In the Piedmont and mountains, o small—stemmed sundangrass may be substituted at a rate of 50 lf/acre SEEDING DATES Mountains - Above 2500 ft: Feb. 15-May 15 Below 2500 ft: Feb. 1-May 1 LATE WINTER & EARLY SPRING SUMMER Mountains - Aug 15-Dec 15 Coastal Plain and Piedmont - Aug 15-Dec 30 FALL SOIL AMENDMENTS FOLLOW RECOMMENDATIONS OF SOIL TESTS OR APPLY 2,000 LF/ACRE GROUND AGRICULTURAL LIMESTONE AND 750 LB/ACRE 10-10-10 FERTILIZER. MULCH APPLY 4,000 LB/ACRE STRAW. ANCHOR STRAW BY TACKING WITH ASPHALT, NETTING, OR A MULCH ANCHORING TOOL. A DISK WITH BLADES SET NEARLY STRAIGHT CAN BE USED AS MAINTENANCE REFERTILIZE IF GROWTH IS NOT FULLY ADEQUATE. RESEED REFERTILIZE AND MULCH IMMEDIATELY FOLLOWING EROSION PERMANENT GRASSING DETAIL SEEDING MIXTURE SPECIES RATE (lb/acre) TALL FESCUE
(BLEND OF 2 OR 3 IMPROVED VARIETIES) SEEDING NOTES (SPRING-SUMMER) WHERE A NEAT APPEARANCE IS DESIRED, OMIT SERICEA.
 USE COMMON BERUDAGRASS ONLY ON ISOLATED SITES WHERE IT CANNOT BECOME A DEST REPUBLISHES WHERE THE CONTROL OF THE DESIRED WITH A DEST CENTRE OF THE DESIRED WITH A DESTRUCTION OF THE DESIRED WITH A DESIR SEEDING DATES APRIL 1 - JULY 15 SOIL AMENDMENTS APPLY LIME AND FERTILIZER ACCORDING TO SOIL TESTS, OR APPLY 3,000 Ib/acre GROUND AGRICULTURE LIMESTONE AND 500 Ib/acre 10-10-10 APPLY LIME AND FERTILIZER ACCORDING TO SOIL TESTS, OR APPLY 3,000-5,000 Ib/acre Ground Agriculture Limestone (USE the Lower RATE ON SANDY SOILS) AND 1,000 Ib/acre 10-10-10 FERTILIZER. APPLY 4,000 Ib/gcre grain strawor equivalent cover of another suitable mulch. Anchor by tacking with asphalt, rowing, or netting or by crimping with a mulch anchoring tool. A disk with blades set nearly straight can be used as a mulch anchoring tool.

FALL WINTER FERTILIZE ACCORDING TO SOIL TESTS OR APPLY 40 LF/ACRE NITROGEN IN JANUARY OR FEBRUARY, 40 LB IN SEPTEMBER AND 40 LB IN NOVEMBER, FROM A 12-4-8, 16-4-8, OR SIMILAR TURF FERTILIZER. AVOID FERTILIZER APPLICATIONS DURING WARM WEATHER, AS THIS INCREASES STAND LOSSES TO DISEASE. RESEED, FERTILIZE, AND MULCH DAMAGED AREAS IMMEDIATELY. MOW TO A HEIGHT OF 2.5-3.5 INCHES AS NEEDED.		
STABILIZATION TIMEFRAME	STABILIZATION TIMEFRAME EXCEPTIONS	
7 DAYS	NONE	
7 DAYS	NONE	
7 DAYS	IF SLOPES ARE 10' OR LESS IN LENGTH AND ARE NOT STEEPER THAN 2:1, 14 DAYS ARE ALLOWED.	
14 DAYS	7 DAYS FOR SLOPES GREATER THAN 50 FEET IN LENGTH	
14 DAYS	NONE (EXCEPT FOR PERIMETERS AND HQW ZONES)	
	ZE ACCORDING TO SOIL TESTS RY OR FEBRUARY, 40 LB IN SI A 12—4—8, 16—4—8, OR SIMIL ZER APPLICATIONS DURING WAR LOSSES TO DISEASE. RESEED, IMMEDIATELY. MOW TO A HEIGH STABILIZATION TIMEFRAME 7 DAYS 7 DAYS 14 DAYS	

NPDES GROUND STABILIZATION CRITERIA

SITE POLLUTANTS NOTES

1. LOCATE AREAS DEDICATED FOR MANAGEMENT OF LAND CLEARING AND DEMOLITION DEBRIS, CONSTRUCTION AND DOMESTIC WASTE, AND HAZARDOUS OR TOXIC WASTE. THIS LOCATION SHALL BE AT LEAST 50' AWAY FROM STORM DRAIN INLETS AND SURFACE WATERS UNLESS IT CAN BE SHOWN THAT NO OTHER ALTERNATIVES ARE REASONABLY

SEDIMENT WILL BE REMOVED FROM SEDIMENT TRAPS WHEN THE DESIGNED STORAGE CAPACITY HAS BEEN HALF FILLED WITH SEDIMENT. THE ROCK WILL BE CLEANED OR REPLACED WHEN THE SEDIMENT POOL NO LONGER DRAINS OR WHEN THE ROCK IS DISLODGED. BAFFLES

OR IS DAMAGED

SITE WORK NOTES

THE CONTRACTOR SHALL VISIT THE SITE AND BECOME FAMILIARIZED WITH EXISTING

VEGETATION, DEBRIS, EXISTING STRUCTURES ABOVE AND BELOW GRADE, ORGANIC

DISPOSAL: CLEARED, GRUBBED, STRIPPED OR OTHER WASTE MATERIAL SHALL BE

REMOVED FROM SITE AND DISPOSED OF IN A PROPERLY PERMITTED FACILITY.

MATERIAL OR ANY OTHER UNSUITABLE MATERIAL WITHIN LIMITS OF CONSTRUCTION.

MUCKING: CONTRACTOR SHALL COORDINATE WITH OWNER AND THEIR GEOTECHNICAL

EARTHWORK CONDITION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR CUT AND

EXISTING UTILITIES DURING CONSTRUCTION. BEFORE COMMENCING ANY EXCAVATIONS

THE CONTRACTOR SHALL FURNISH SUITABLE BORROW MATERIAL FROM AN OFF-SITE

9. THE CONTRACTOR IS RESPONSIBLE FOR THE LOCATION AND PROTECTION OF ALL

10. THE CONTRACTOR SHALL BE RESPONSIBLE TO COORDINATE DISCONNECTION/

RECONNECTION AND/OR THE RELOCATION OF ALL EXISTING UTILITIES WITH

IN OR ALONG ROADWAYS OR RIGHT-OF-WAYS, PUBLIC AREAS OR IN PRIVATE

EASEMENTS, THE CONTRACTOR SHALL NOTIFY ALL APPROPRIATE PERSONNEL OF

12. THE CONTRACTOR SHALL FIELD VERIFY ALL DIMENSIONS AT THE SITE. FURTHERMORE

13. THE CONTRACTOR SHALL PROVIDE ANY AND ALL LAYOUT REQUIRED TO CONSTRUCT

14. ALL PVC UTILITY MAINS SHALL BE INSTALLED WITH A MINIMUM OF 36" COVER

OF THE CONTRACTOR AND SHALL COMPLY WITH ALL REQUIREMENTS.

AND INSTALLED IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.

THE CONTRACTOR SHALL REPORT ALL DISCREPANCIES OR QUESTIONS TO THE ENGINEER

15. ALL SERVICE CONNECTIONS SHALL BE INSTALLED TO MEET ALL LOCAL AND STATE CODES.

16. ALL PAVEMENT, BASE AND SUBGRADE SHALL CONFORM TO NCDOT STANDARDS INCLUDING

METERS. TAPS, MATERIALS, WORKMANSHIP AND ALL FEES SHALL BE THE RESPONSIBILITY

WORKMANSHIP. MATERIALS AND EQUIPMENT. APPROPRIATE BARRICADES, SIGNS, LIGHTS

OR OTHER TRAFFIC CONTROL DEVICES SHALL BE PROVIDED IN ACCORDANCE WITH NCDOT

ALL AREAS SHALL BE GRADED FOR POSITIVE DRAINAGE. THE CONTRACTOR SHALL REPORT

ANY DISCREPANCIES TO THE ENGINEER PRIOR TO INSTALLATION. ALL AREAS SHALL BE

18. CONCRETE STORM DRAINAGE PIPE SHALL BE CLASS III WITH RUBBER GASKETED JOINTS

19. USE WHITE LANE MARKING PAINT FOR ALL PAVEMENT MARKINGS. PAINT SHALL BE A

NON BLEEDING. REFLECTIVE MATERIAL MAY BE ADDED AT OWNER'S OPTION FOR

. CONCRETE FOR WALKS, CURBS AND DRIVES SHALL HAVE A MINIMUM COMPRESSIVE

22. FIELD TESTING SHALL BE DONE BY AN INDEPENDENT TESTING LABORATORY PAID FOR

NO CUT SLOPE OR FILL SLOPE SHALL EXCEED A RISE OR FALL OF ONE FOOT FOR

NO SEDIMENT WILL BE ALLOWED TO EXIT THE SITE. ALL EROSION SHALL BE CONTROLLED

INSTALL PRIMARY EROSION CONTROL MEASURES BEFORE BEGINNING CONSTRUCTION INCLUDING

SILT FENCE AND INLET PROTECTION ARE TO BE CLEANED WHEN 0.5 FEET OF SEDIMENT HAVE

ACCUMULATED IN FRONT OF THE DEVICE OR WHEN THEY LEAK OR FAIL. SEDIMENT TRAPS ARE

DURING CONSTRUCTION. REMOVE ACCUMULATION OF SILT AS REQUIRED TO ALLOW PROPER

FUNCTIONING. RESTORE POND TO DESIGN LEVELS AT THE COMPLETION OF CONSTRUCTION.

REMOVE ALL TEMPORARY EROSION CONTROL MEASURES UPON COMPLETION OF CONSTRUCTION.

ALL PERMANENT MEASURES SHALL BE WELL ESTABLISHED PRIOR TO PROJECT COMPLETION.

ALL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CHECKED FOR STABILITY AND

OPERATION FOLLOWING EVERY RUNOFF-PRODUCING RAINFALL, BUT IN NO CASE, LESS THAN

ALL POINTS OF EGRESS WILL HAVE CONSTRUCTION ENTRANCES THAT WILL BE PERIODICALLY

TOP-DRESSED WITH AN ADDITIONAL 2 INCHES OF #4 STONE TO MAINTAIN PROPER DEPTH.

THEY WILL BE MAINTAINED IN A CONDITION TO PREVENT MUD OR SEDIMENT FROM LEAVING

THE SITE. IMMEDIATELY REMOVE OBJECTIONABLE MATERIAL SPILLED, WASHED OR TRACKED

SEDIMENT WILL BE REMOVED FROM HARDWARE CLOTH AND GRAVEL INLET PROTECTION, BLOCK

AND GRAVEL INLET, ROCK DOUGHNUT INLET PROTECTION AND ROCK PIPE INLET PROTECTION WHEN THE DESIGNED STORAGE CAPACITY HAS BEEN HALF FILLED WITH SEDIMENT. ROCK WIL

BE CLEANED OR REPLACED WHEN THE SEDIMENT POOL NO LONGER DRAINS AS DESIGNED.

DEBRIS WILL BE REMOVED FROM THE ROCK AND HARDWARE CLOTH TO ALLOW PROPER

DIVERSION DITCHES WILL BE CLEANED OUT IMMEDIATELY TO REMOVE SEDIMENT OR OBSTRUCTIONS

SEDIMENT WILL BE REMOVED FROM BEHIND THE SEDIMENT FENCE WHEN IT BECOMES HALF FILLED.

THE SEDIMENT FENCE WILL BE REPAIRED AS NECESSARY TO MAINTAIN A BARRIER. STAKES MUST

BE STEEL. STAKE SPACING WILL BE 6 FEET MAX. WITH THE USE OF EXTRA STRENGTH

FABRIC, WITHOUT WIRE BACKING. STAKE SPACING WILL BE 8 FEET MAX. WHEN STANDARD

DESIGNED AT LOW POINTS IN THE IN THE SEDIMENT FENCE THE ROCK WILL BE REPAIRED

OR REPLACED IF IT BECOMES HALF FULL OF SEDIMENT, NO LONGER DRAINS AS DESIGNED

FROM THE FLOW AREA. THE DIVERSION RIDGES WILL ALSO BE REPAIRED. SWALES MUST BE

TEMPORARILY STABILIZED WITHIN 21 CALENDAR DAYS OF CEASE OF ANY PHASE OF ACTIVITY ASSOCIATED WITH A SWALE.

STRENGTH FABRIC AND WIRE BACKING ARE USED. IF ROCK FILTERS ARE

DRAINAGE. SILT SACKS WILL BE EMPTIED ONCE A WEEK AND AFTER EVERY RAIN EVENT. SEDIMENT WILL BE REMOVED FROM AROUND BEAVER DAMS, DANDY SACKS AND SOCKS

IF APPLICABLE. CONSTRUCT PROPOSED RETENTION POND TO ACT AS A SEDIMENT BASIN

IF APPLICABLE. INSTALL DROP INLETS WITH INLET PROTECTION TO ACT AS SILT TRAPS DURING CONSTRUCTION. REMOVE ACCUMULATED SILT AS NEEDED TO PREVENT SILT FROM

MORE STRINGENT MEASURES MAY BE REQUIRED TO HALT EROSION IF THOSE ON THIS

A 4" LAYER OF TOPSOIL SHALL BE APPLIED TO ALL NEW AREAS TO BE GRASSED.

MAINTAIN ALL EROSION CONTROL MEASURES UNTIL PROJECT IS COMPLETE.

ONCE EVERY WEEK AND WITHIN 24 HOURS OF EVERY HALF INCH RAINFALL.

ONTO THE CONSTRUCTION ENTRANCE OR ROADWAYS.

ONCE A WEEK AND AFTER EVERY RAIN EVENT.

INSTALL STORM DRAIN PIPING AND INLETS WITH INLET PROTECTION, TO COLLECT RUNOFF AND DIVERT TO

BUT NOT LIMITED TO GRAVELED CONSTRUCTION ENTRANCE, SILT FENCE, CHECK DAMS, ETC. INSTALL ALL SECONDARY EROSION CONTROL MEASURES AS SOON AS POSSIBLE AFTER BEGINNING

BY THE OWNER. FURTHER TESTING REQUIRED DUE TO A FAILED TEST WILL BE

CHLORINATED RUBBER ALKYD, FS TT-P-115, TYPE III, FACTORY MIXED, QUICK DRYING,

THE CONTRACTOR SHALL NOTE THAT THE GRADING PLAN MAY NOT REPRESENT A BALANCED

THEIR INTENT TO EXCAVATE, IN WRITING, NOT LESS THAN 10 DAYS PRIOR TO EXCAVATING.

. EXISTING SURVEYING PERFORMED BY DANFORD AND ASSOCIATES AND SUPPLIED BY THE OWNER.

CLEARING: CONTRACTOR SHALL REMOVE ALL TREES AND VEGETATION WITHIN LIMITS

GRUBBING AND STRIPPING: CONTRACTOR SHALL RAKE AND REMOVE ROOTS, STUMPS,

CONDITIONS BOTH ON AND IMMEDIATELY ADJACENT TO THE SITE.

REPRESENTATIVE TO COORDINATE REMOVAL OF ANY SOFT AREAS.

FILL AND COMPACTION SHOULD COMPLY WITH GEOTECHNICAL REPORT.

FILL QUANTITIES AND COMPLETE INSTALLATION TO SPECIFIED GRADES.

PROPERLY PERMITTED FACILITY AS REQUIRED.

HIS WORK UNLESS OTHERWISE DIRECTED BY OWNER.

SLOPED TO DRAIN AWAY FROM BUILDINGS AT ALL TIMES.

STRENGTH OF 3000 PSI @ 28 DAYS - AIR ENTRAINED.

EVERY RUN OF 3 FEET (1 VERTICAL TO 3 HORIZONTAL).

CLEANED OUT AS STATED OR WHEN HALF FULL.

ENTERING STORM DRAIN PIPING.

PLAN PROVE TO BE LESS EFFECTIVE.

INCLUDING SIDE SLOPES DURING AND AFTER CONSTRUCTION.

SEDIMENT BASIN. (DETENTION POND TO ACT AS SEDIMENT BASIN)

ALL EROSION CONTROL MEASURES TO BE INSPECTED AFTER EACH RAIN.

TO MAINTAIN SAFETY AND TWO WAY TRAFFIC.

APPROPRIATE PERSONNEL.

PRIOR TO INSTALLATION.

AT FINAL GRADE

NIGHT REFLECTING.

CONSTRUCTION SEQUENCE

20. DUCTILE IRON SHALL BE CLASS 50.

PAID FOR BY THE CONTRACTOR.

_____ FOR ADDITIONAL REQUIREMENTS.

23. SEE GEOTECHNICAL REPORT NO.

OF CONSTRUCTION UNLESS OTHERWISE DESIGNATED TO REMAIN

WILL BE REPAIRED OR REPLACED IF THEY COLLAPSE. TEAR, DECOMPOSE OR BECOME INEFFECTIVE. THEY WILL BE REPLACED PROMPTLY. SEDIMENT WILL BE REMOVED WHEN DEPOSITS REACH HALF THE HEIGHT OF THE 1ST BAFFLE. FLOATING SKIMMERS WILL BE NSPECTED WEEKLY AND WILL BE KEPT CLEAN. SEDIMENT WILL BE REMOVED FROM THE SEDIMENT BASIN WHEN THE DESIGN STORAGE CAPACITY HAS BEEN HALF FILLED WITH SEDIMENT. ROCK WILL BE CLEANED OR REPLACED WHEN THE SEDIMENT POOL NO LONGER DRAINS OR IF THE ROCK IS DISLODGED. BAFFLES WILL BE REPAIRED OR REPLACED IF THEY TEAR, DECOMPOSE OR BECOME INEFFECTIVE. THEY WILL BE REPLACED PROMPTLY. SEDIMENT WILL BE REMOVED FROM BAFFLES WHEN DEPOSITS REACH HALF THE HEIGHT OF THE 1ST BAFFLE. FLOATING SKIMMERS WILL BE INSPECTED WEEKLY AND WILL BE KEPT CLEAN.

ALL SEEDED AREAS WILL BE FERTILIZED, RESEEDED AS NECESSARY, AND MULCHED ACCORDING TO SPECIFICATIONS IN THE VEGETATIVE PLAN TO MAINTAIN A VIGOROUS, DENSE VEGETATIVE COVER. ALL SLOPES WILL BE STABILIZED WITHIN 21 CALENDAR DAYS. ALL OTHER AREAS WILL BE STABILIZED WITHIN 15 WORKING DAYS. FLOCCULATES WILL BE USED TO ADDRESS TURBIDITY ISSUES. THE PUMPS, TANKS, HOSES AND

INJECTION SYSTEMS WILL BE CHECKED FOR PROBLEMS OR TURBID DISCHARGES DAILY.

NO PAINT OR LIQUID WASTES IN STREAMS OR STORM DRAINS. . DEDICATED AREAS FOR DEMOLITION, CONSTRUCTION AND OTHER WASTES MUST BE LOCATED 50' STORM DRAINS AND STREAMS UNLESS NO REASONABLE ALTERNATIVES AVAILABLE. 3. EARTHEN-MATERIALS STOCKPILES MUST BE LOCATED 50' FROM STORM DRAINS AND STREAMS UNL REASONABLE ALTERNATIVES AVAILABLE. 4. CONCRETE MATERIALS MUST BE CONTROLLED TO AVOID CONTACT WITH SURFACE WATERS, WETLANDS

SAME WEEKLY INSPECTION REQUIREMENTS. 2. SAME RAIN GAUGE AND INSPECTIONS AFTER 0.5" RAIN EVENT. 3. INSPECTIONS ARE ONLY REQUIRED DURING "NORMAL BUSINESS HOURS". 4. INSPECTION REPORTS MUST BE AVAILABLE ON-SITE DURING BUSINESS HOURS UNLESS A SITE-SPECIFIC EXEMPTION IS APPROVED.

6. ELECTRONICALLY AVAILABLE RECORDS MAY BE SUBSTITUTED UNDER CERTAIN CONDITIONS.

RECORDS MUST BE KEPT FOR 3 YEARS AND AVAILABLE UPON REQUEST.

SEDIMENT BASINS

1. OUTLET STRUCTURES MUST WITHDRAW FROM BASIN SURFACE UNLESS DRAINAGE AREA IS LESS THAN 2. USE ONLY DWQ-APPROVED FLOCCULENTS.

NPDES-SPECIFIC PLAN SHEETS NOTES

1. THIS PAGE IS SUBMITTED TO COMPLY WITH NPDES GENERAL STORMWATER PERMIT NCG010000. 2. THIS PAGE CAN BE APPROVED BY THE COUNTY PURSUANT TO NPDES GENERAL STORMWATER PERMIT . THIS PAGE OF THE APPROVED PLANS IS ENFORCEABLE EXCLUSIVELY PURSUANT TO NPDES GENERAL 4. THE COUNTY IS NOT AUTHORIZED TO ENFORCE THIS PAGE OF THE PLANS AND IT IS NOT A PART OF THE APPROVED PLANS FOR THE PURPOSES OF ENFORCEMENT ACTION UNDER THE COUNTY CODE.

REVISIONS Description

<u>|</u>

M 0

IGINEERIN(
Street


DRAWING


DESIGN


ONOT USE FOR CONSTRUCTION 06-18-20


DRAWN


SHEET 5 OF 7





























For each open utility cut
of
City streets, a \$325
permit
shall be required from the
City prior to occupancy
and/or project
acceptance.

TRIPP ENGINEERING, Wilmington, North Carolina 28

Fax 910-763-5631

Fax 910-763-5631

C

REVISIONS

Date Description B

M

RK

OD

1

01

NOTE

TRIPP
419 Chest
Wilmington
Phone 910

PROGRESS
DRAWING
DO NOT USE FOR
CONSTRUCTION

DATE 06-18-20
DESIGN PGT
DRAWN BJH

C7

SHEET 6 OF 7

