

Engineering has reviewed the plans for the NHRMC Employee Parking Deck project submitted February 9, 2017 and have the following comments:

1. Update the 'Tracts A and B – NHRMC Employee Parking Deck' drainage area breakdown sheet to reflect the changes to the stormdrain system (DI-16 and DI-23).
2. Update the Drainage Area Plan (C2.1) for the removal of DI-23 and the enlargement of the drainage area for DA-16.
3. The fire truck movement on C8 should be labelled to denote its purpose. Remove it if it shouldn't be there.
4. The Planting Plan (L1.1) should have the approval blocks added to it since it is a part of the plan set.
5. Verify that the proposed plantings located over the proposed 15" DIP along the western side of the parking deck, north of the entrance, will not grow a root system that will create issues with the pipe.

Please submit electronically all revisions to Engineering for additional review. Please call or email if there are any questions. Thank you.