Engineering has reviewed the plans for the Airlie at Wrightsville Sound project submitted August 16, 2018 and have the following comments:

- 1. CG-101 (Future Lot Grading & Drainage Exhibit): A note on lots 35-37 state that these lots are to surface drain to Infiltration F, but the proposed contours, particularly across lots 36 and 37, do not appear to support the note. Runoff looks to exit these lots to the west and bypass the Basin. Please revise.
- 2. No further comments from Engineering.