

Engineering has reviewed the October 5, 2018 submittal for the Calibration Station Offices project and offers the following comments:

Plans:

1. Show roof drain locations that avoid sheet flow across ROW sidewalk.
2. Sheet flow across ROW sidewalk is not allowed. For the northern most parking lot, the concrete flume cannot send runoff across the sidewalk on Southern Boulevard. Please provide a pipe connection to an existing structure or send runoff to a solid top trench drain to flow under the sidewalk.