

Engineering has reviewed the plans for the Ansley Park project submitted July 2, 2019 and have the following comments:

Plans:

- 1) C-2.1: Provide Trash guard for 15" orifice.
- 2) C-2.1: Per Technical standards emergency spillway must be raised a minimum of 0.5' above peak surface elevation of 50yr storm event (16.18').
- 3) C-2.1: Provide stabilization for emergency spillway. FYI: geogrid can be considered as a sufficient means for stabilization.
- 4) C-2.8: Provide Vertical Curb data for Orchid Drive Profile (Station 0+00 to 4+00).

Please submit revised plan sheets to Engineering for additional review. Please call or email if there are any questions. Thank you.