

Engineering has reviewed the 01/14/2019 submittal for the McDonald's Remodel project and offers the following comment:

1. Please revise the newly constructed impervious total on sheet C-5. Newly constructed impervious should include impervious areas that are to be removed and replaced.