Engineering has reviewed the plans for the Noble Middle School Renovations project submitted April 15, 2019 and have the following comments:

- 1. It is difficult to verify if this project will require a City permit or not. Please quantify the amount of on-site newly constructed impervious surface area. If the amount is less than 2,500sf no permit of any kind will be required. If greater than 2,500sf but less than 10,000sf the project will qualify as a Drain Plan. If greater than 10,000sf the project will qualify for full stormwater review. If full stormwater is triggered, the project would also qualify as a redevelopment project based on the recent legislative changes and no net increase in impervious surfaces. Please note milling and overlay is considered maintenance and is not to be considered on-site newly constructed impervious surface area.
 - a. If the project is a Drain Plan (2,500sf to 9,999sf), submit a fully executed City SW Permit Application Form, the \$200 review fee and one full set of plans.
 - b. If the project is subject to full stormwater review, submit a fully executed City SW Permit Application Form, the \$1,000 review fee and one full set of plans.
- 2. C2.00: Show the extents of the utility cut in Blair School Drive. Add the appropriate City standard details for road rebuild (SD 1-04), pavement repairs (SD 1-05) and pipe trench (SD 1-07).
- 3. All sheets need to have the appropriate approval stamp. Approval stamps can be found at: https://www.wilmingtonnc.gov/departments/engineering/plan-review/stormwater-permits

Please submit the required documentation to Engineering for additional review. Please call or email if there are any questions. Thank you.